GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

RWS&S – Guntur District - Augmentation of SVS to Chagallu village of Nekarikallu Mandal with an estimated cost of Rs.25.00 Lakhs - Extension of Agreement Time up to 31-03-2018 for a period of (383) days with Liquidated Damages of Rs.10,790/- - Accorded - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPEMNT (RWS-I) DEPARTMENT

G.O.RT.No. 418 **Dated: 14-05-2018**

Read the following:

1. G.O.Rt.No.383, PR&RD (RWS-II) Dept., Dt: 30-04-2016.
2. From the Chief Engineer-IV, RWS&S Dept., Vijayawada, Lr.No. AEE/DEE/EOAT/Ramireddypet/ Guntur/2018, dt:12.03.2018.

ORDER:

In the circumstances reported by the Chief Engineer-IV, Rural Water Supply & Sanitation Department, Vijayawada in his letter 2nd read above, Government after careful examination of the proposal, hereby accord extension of agreement time up to 31.03.2018 for a period of (383) days with Liquidated Damages of Rs.10,790/- as delay was attributable to Contractor in respect of the work "Augmentation of SVS to Chagallu village of Nekarikallu Mandal in Guntur District".

2. The Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada, Andhra Pradesh, shall take further necessary action accordingly in the matter.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B. RAMANJANEYULU,
SECRETARY TO GOVERNMENT.

To
The Engineer-in-Chief,
Rural Water Supply & Sanitation Department, Vijayawada.
The Chief Engineer-IV, RWS&S Dept., Vijayawada
The Superintendent Engineer, RWS&S, Guntur District.

Copy to:
PS to Minister (PR,RD & IT)
PS to Secretary to Govt., (RWS).
Sf/SCs.

// FORWARDED : : BY ORDER //

SECTION OFFICER.